

**FY 2021/22 CMAQ/STBG Programmed Projects (as of April, 1 2022)**

LEAD AGENCY	PROJECT ID	CALTRANS ID	PROJECT TITLE	PROJECT DESCRIPTION	Funding Source	FY21/22	Project Status (as of December 2021)	Project Status (as of March 2022) if left blank, no change
Clovis, City of	FRE170003	STPL-5208(160)	Nees Ave Street Improvements - Minnewawa to Clovis	On Nees Ave from Minnewawa to Clovis Ave; road widening and reconstruction, installation of curbs, gutters, returns, bicycle lanes, sidewalk, adjusting existing utilities, modifying existing traffic signal signalization, installing traffic striping, markings and signage, and street lights.	STBG	\$1,746		EPSP'd project - to be obligated by 6/30/22
Clovis, City of	FRE170005	STPL-5208(161)	Villa-Minnewawa Street Improvements from Herndon to Alluvial	Villa-Minnewawa Ave from Herndon Ave to Alluvial Ave. Road widening reconstruction, installation of curbs, gutters, returns, bicycle lanes, sidewalk, median island, adjustment of existing utilities, installation of landscaping, irrigation, traffic striping, marking and signage, and street lights.	STBG - RB (17/18)	\$1,515	on track to obligate CON by March 1st	CON allocation delayed to FFY 22/23 due to ROW
Clovis, City of	LSTMP699	STPL-5208(175)	Fowler Ave Rehabilitation; Alluvial to Nees	Fowler Ave from Alluvial Ave to Nees Ave; Road rehabilitation including grinding, paving, concrete, installing traffic devices, and restriping	HIP(CON) /STBG - RB	\$981		**Project delivery cannot be delayed. Project was awarded based on Expedited project delivery process. On track to obligate CON by 6/30/22
Clovis, City of	LSTMP700	STPL-5208(174)	Villa Ave Rehabilitation; Bullard to Barstow	Villa Ave from Bullard Ave to Barstow Ave; Road rehabilitation including grinding, paving, concrete, installing traffic devices, and restriping	STBG - RB	\$726		**Project delivery cannot be delayed. Project was awarded based on Expedited project delivery process. On track to obligate CON by 6/30/22
Clovis, City of	LSTMP727	CML-5208(181)	Shepherd Ave Signal Interconnect from Peach to DeWolf	Shepherd Ave from Peach Ave to DeWolf Ave; Signal interconnect including installation of fiber optics and associated equipment	CMAQ - RB	\$115	on track to obligate PE by May 1st	PE obligated Jan 2022
Clovis, City of	LSTMP743	CML-5208(180)	DeWolf & Owens Mountain Roundabout	DeWolf and Owens Mountain Intersection; Install a roundabout and associated improvements.	CMAQ - RB	\$111	on track to obligate PE by May 1st	PE obligated Jan 2022
Clovis, City of	LSTMP772		Sierra Vista Elementary Area Sidewalk Improvements	Improve school routes leading to Sierra Vista Elementary School through the construction of sidewalk, ADA ramps, curb and gutter. (TC)	ATP Cycle 5	\$25		PE allocation approved by CTC Dec 2021
<b>Clovis, City of Total</b>						<b>\$2,698</b>		
Coalinga, City of	LSTMP697	STPL-5146(028)	Polk Street Rehabilitation: Monterey to Elm	West Polk St from 500' w/o Monterey Ave to Elm Ave; Rehabilitation to replace asphalt pavement, install new shared bike lanes, crosswalks, and ADA ramps.	STBG - RB	\$700		**Project delivery cannot be delayed. Project was awarded based on Expedited project delivery process. Added STBG funding for CON. Obligated 3/28/22
Coalinga, City of	LSTMP725		Coalinga Perimeter Multi-Use Trail	North Coalinga from Coalinga Sports Complex east to a former rail line terminating downtown at First St; Construct 14'-wide bicycle/pedestrian trails to complete approximately 0.95 miles (5,000 linear feet) of Coalinga's perimeter trail and loop-and-spur network. (TC)	ATP - MPO cycle 4	\$125		PS&E allocation to be approved at March 2022 CTC meeting. ROW to be allocated before June 2022
Coalinga, City of	LSTMP733	CML-5146(029)	Coalinga Dirt Alley Paving - Phase 2	Alley #38 Dorothy St between Polk and Valley, Alley #39 between Hayes and Roosevelt, Alley #40 between Maple and Acabedo, Alley #41-42 between 3rd and 4th St, Alley #43 between Joaquin and California, and Alley #44 between Joaquin and Nevada; Pave seven dirt alleyways.	CMAQ - RB	\$181		PE obligated October 2021
<b>Coalinga, City of Total</b>						<b>\$881</b>		
Firebaugh, City of	LSTMP730	CML-5224(026)	Firebaugh Alley Paving 2020 - Various Locations	Saipan Alley from Saipan Ave to 15th St, Soars Alley between from 8th St to 7th St, and Beehive Alley from Saipan Ave to Corregidor Ave; Pave unpaved alley ways.	CMAQ - RB	\$712	on track to obligate CON via EPSP	pending amendment 20-10 for scope change and added STBG funding. On track to obligate CON by 6/30/22
Firebaugh, City of	LSTMP734	CML-5224(027)	J & 10th Street Improvements	J St from 450' NW of Nees Ave to 10th St, and 600' 10th St from J St to End (560'); construct a paved roadway surface over the unpaved travel lane	CMAQ - RB	\$484	on track to obligate CON via EPSP by 6/30/22	
<b>Firebaugh, City of Total</b>						<b>\$1,196</b>		
Fresno County	FRE150024	5942(253), 5942253	Adams from Cherry to Clovis; Shoulder Improvements	Adams Avenue from Cherry Avenue to Clovis Avenue; Shoulder Improvements. Construct 4-foot wide paved shoulders on each side of existing 24-foot travel-way. (Cedar Avenue to Maple Ave not included in project due to pending installation of High Speed Rail Crossing.)	CMAQ - RB(2013)	\$2,790	on track to obligate CON by May 1st	Added STBG/CMAQ funding for CON. On track to obligate by 7/1/22
Fresno County	LSTMP534	CML-5942(284)	American Ave Shoulder Improvements from Madera Ave to Placer Ave	American Ave from Madera Ave to Placer Ave; Shoulder improvements - construct 4ft wide paved shoulders on each side of existing 24ft travel way.	CMAQ - RB (2015)	\$2,719	on track to obligate CON by May 1st	Added CMAQ funding for CON. On track to obligate CON by May 1st
Fresno County	LSTMP535	CML-5942(283)	Jensen Ave Shoulder Improvements from Dickenson to Madera Ave	Jensen Ave from Dickenson to Madera Ave. Shoulder improvements; construct 4-foot wide paved shoulders on each side of existing 24-foot travel way.	CMAQ - RB (2015)	\$3,760	on track to obligate CON by May 1st	Added STBG/CMAQ funding for CON. Project delayed per ROW and utility relocation
Fresno County	LSTMP659	STPL-5942(296)	Jensen Ave Rehab: Fruit Westward	Jensen Ave from Fruit Ave to West Ave; Road rehabilitation, including bike lane striping	STBG RB - via HIP (17-18/18-19 HIP)	\$1,161	on track to obligate CON by May 1st	on track to obligate CON by 6/30/22
Fresno County	LSTMP722		West Park Pedestrian Pathway - Grove/Valentine	Grove Ave from Prospect to Valentine, and Valentine Ave from Grove Ave to North Ave; Install asphalt concrete pedestrian pathways and appropriate signage. (TC)	ATP	\$450		will request CON allocation from CTC in Spring 2022
Fresno County	LSTMP610	STPL-5942(289)	Jensen Rehabilitation: Fig to Fruit	Jensen Ave from Fig Ave to Fruit Ave; Road rehabilitation, including bike lanes and curb ramps	STBG - RB (2017)	\$3,439		Project pending 20-10. EPSP'd CON and on track to obligate PE by 6/30/22

Fresno County	LSTMP760	STPL-5942(308)	Mt Whitney Rehab: Marks to Blythe	Mt. Whitney Ave from Marks Ave to Blythe Ave; Road rehabilitation/reconstruction, curb, gutter, sidewalk replacement, and storm drainage improvement	STBG RB (2021)	\$822		Project pending 20-10. EPSP'd PE and on track to obligate PE by 5/1/22
Fresno County	LSTMP800		American Ave Shoulder Improvements from Peach to Temperance	American Ave from Peach Ave to Temperance Ave; Construct 8-foot wide and 4-foot wide paved shoulders on each side of the newly constructed 24-foot travel way.	CMAQ RB (2021)	\$341		Project pending 20-10. EPSP'd PE and on track to obligate PE by 5/15/22
Fresno County	LSTMP804		Adams Ave Shoulder Improvements/Overlay: Locan to Academy	Adams Ave from .25 mi w/o Locan Ave to Academy Ave; Construct 4-foot wide paved shoulders on each side of Adams Ave between .25 mi w/o Locan Ave and McCall Ave	CMAQ RB/LL (2021)	\$344		Project pending 20-10. EPSP'd PE and on track to obligate PE by 6/30/22
<b>Fresno County Total</b>							<b>\$11,616</b>	
Fresno, City of	FRE190001	STPL-5060(361)	McKinley Widening - Hughes to Marks	McKinley Ave from Hughes Ave to Marks Ave; Widening, asphalt overlay and installation of curb, gutter, ramps, signal loop detectors, sidewalks, streetlights, HAWK, signage and striping.	HIP/STBG-RB original award (2017)	\$1,940	on track to obligate ROW by May 1st	might be delayed - pending environmental results and might require additional studies
Fresno, City of	FRE190002	STPL-5060(352)	Polk Ave Widening - Gettysburg to Shaw Westside	Polk Ave from Gettysburg to Shaw; Westside widening, asphalt overlay and installation of curb, gutter, ramps, signal loop detectors, sidewalks, streetlights, HAWK, signage & striping	HIP/STBG-RB original award (2017)	\$1,945	on track to obligate CON by March 1st	
Fresno, City of	LSTMP536	CML-5060(364)	Herndon Canal Metro Trail from Shields to McKinley	Along Herndon Canal from Shields Ave to McKinley Ave. Pedestrian and cycle trail, including benching and landscaping. (Segment 3)	CMAQ - RB (2015)	\$1,972	on track to obligate CON by May 1st	
Fresno, City of	LSTMP557	STPL-5060(324)	Jensen Ave AC Overlay from SR41 to MLK	Jensen Ave from State Route 41 to Martin Luther King Jr.; AC Overlay and installation of curb ramps, signal loop detectors, signage and striping.	STBG - LL	\$1,176	on track to obligate CON by May 1st	might be delayed - pending ROW acquisition
Fresno, City of	LSTMP640	5060(358)	Tulare Complete Streets - 6th to Cedar	Tulare from 6th to Cedar; Class II bike lanes, sidewalks, curb, gutter, curb ramps and streetlights.	CMAQ - LL	\$1,907	on track to obligate CON by May 1st	
Fresno, City of	LSTMP662		Chestnut Ave Overlay: Kings Canyon to Butler	Chestnut Ave from Kings Canyon to Butler; Asphalt overlay and installation of curb ramps, signal loop detectors, class II bike lanes, signage and striping	STBG via HIP (2017)	\$25	ROW obligated November 2021	
Fresno, City of	LSTMP676	ATPL 5060(381) PPNO 6913	Midtown Fresno Trail: Shields Ave 'Last Mile' Gap Closure	W/B Shields Ave running east from Blackstone to Fresno; Close 0.5 mile gap in Midtown Class I trail by installing paved path, drought tolerant landscaping, irrigation, signage, striping. (Segment 1)	ATP	\$1,498	CON allocation request submitted to CTC for approval at Jan CTC meeting.	
Fresno, City of	LSTMP681	ATPL 5060 (380)	Midtown Fresno Trail: McKinley Ave Gap Closure	E/B McKinley from Millbrook to Clovis along north bank of the Mill Ditch canal; Close a 3.5 mile gap in the Midtown Pedestrian trail by constructing paved path, lighting, benches, fencing, drought tolerant landscaping, irrigation, signage and striping. (Segment 4)	ATP	\$3,491	CON allocation request to be submitted before Aug 2022	
Fresno, City of	LSTMP682	ATPL 5060 (365) PPNO 6910	Midtown Fresno School Area Multimodal Interconnectivity Project	Install school crossing traffic signals, countdown heads and crosswalks near Anthony Elementary (Blackstone/Webster), Heaton Elementary (McKinley/San Pablo), and Muir Elementary (Dennett/Palm). Install sidewalk ramp at Glenn/Webster, and accessible pedestrian signal upgrades at McKinley/Van Ness.	ATP	\$1,239	CON allocation request to be submitted before July 2022	CON allocation approved by CTC March 2022
Fresno, City of	LSTMP695	CML-5060(377)	ITS Jensen Ave adaptive Traffic Signal Synchronization Project	Jensen Ave from Elm Ave to Temperance Ave; install Adaptive ITS System, upgrade detection, and synchronize corridor(Toll credits for PE/CON)	CMAQ - RB	\$2,390	on track to obligate CON by May 1st	CON obligated Feb 2022
Fresno, City of	LSTMP711	STPL-5060(376)	Blackstone Ave AC Overlay: Minarets to Nees	Blackstone Ave from Minarets to Nees; AC Overlay, Class II bike lane, sidewalk, curb ramps, curb, gutter, signage, striping, signal loops	STBG - LL	\$38	on track to obligate ROW by May 1st	obligation submitted 3/7/22
Fresno, City of	LSTMP769		Cross, Walk & Roll! SRTS in Central Fresno	Install signal/scramble at Chestnut & Weldon, HAWK at First & Home, and establish Bicycle and Pedestrian Safety Week educational campaign at Ericson & Mayfair Elementary Schools.	ATP Cycle 5 - MPO	\$2	PE allocation approved by CTC Dec 2021	
Fresno, City of	FRE190018	CML-5060(385)	McKinley & Blythe Complete Streets	McKinley Ave and Blythe Ave: traffic signal, left turn pockets McKinley Ave (northside) from Cecelia Ave to 400' e/o Blythe Ave: sidewalk, bike lane, curb, curb ramps, gutter, storm drain, streetlights, signing and striping. Blythe Ave (westside) from McKinley to Weldon Ave: Sidewalk	CMAQ - LL	\$265		EPSP'd project - ROW to be obligated by 4/30/22
Fresno, City of	FRE190019	STPL-5060(383)	Ashlan Ave EB Widen: Polk to Cornelia	Ashlan Ave from Polk to Cornelia; widen to eastbound lane from 1 lane to 2 lanes, install median, sidewalks, curb, gutter, curb ramps, streetlights, storm drain, & power pole relocation.	STBG - LL	\$711		EPSP'd project - ROW to be obligated by 5/30/22
<b>Fresno, City of Total</b>							<b>\$7,308</b>	
Huron, City of	FRE150008	5305016, STPL-5305(016)	Lassen Avenue Union Pacific Railroad Crossing Sidewalks	Lassen Avenue (SR 269) to UPRR crossing between 9th Street and 10th Street; Construct pedestrian sidewalks	STBG - RB	\$246	delayed from 20/21 due to UPRR.	pending amendment 20-10. Added STBG funding. On track to obligate by May 1, 2022

Huron, City of	LSTMP738	CML-5305(020)	Huron Alley Paving 2020 - Various Locations	Alley 1 between 11th and 12th Streets from Lassen Ave (SR269) to M St, Alley #2 between 10th and 11th Streets from Lassen Ave (SR269) to L St, and Alley #3 between Myrtle St and Apple Ave from parking lot w/o Lassen Ave (SR269) to Orange St; Pave unpaved dirt alley ways.	CMAQ - RB	\$537	on track to obligate CON by May 1st	
<b>Huron, City of Total</b>						<b>\$783</b>		
Kerman, City of	LSTMP701	STPL-5291(029)	Vineland Rehabilitation from California to Kearney **	Vineland Ave from California Ave to Kearney Blvd; pavement rehabilitation	STBG - RB (19/20)	\$554	**Project delivery cannot be delayed. Project was awarded based on Expedited project delivery process. On track to obligate CON by May 1st	on track to obligate by 6/30/22
Kerman, City of	LSTMP710	STPL-5291(030)	Kearney Blvd Rehabilitation from Park to Del Norte	Kearney Blvd from Park Ave to Del Norte Ave; Pavement Rehabilitation and replacement of damaged curb/gutter/sidewalk sections, construction of ADA compliant curb ramps, signage, and striping.	STBG - LL	\$229	on track to obligate CON by May 1st	on track to obligate by 6/30/22
Kerman, City of	LSTMP756	CML-5291(031)	Stanislaus/San Joaquin Alley Paving: 1st to 3rd	Stanislaus/San Joaquin Alley from 1st to 3rd; alley paving	CMAQ - LL	\$114	on track to obligate CON by May 1st	on track to obligate by 6/30/22
<b>Kerman, City of Total</b>						<b>\$897</b>		
Kingsburg, City of	LSTMP543	CML-5170(058)	Madsen Ave Bike Trail from Stroud to Kamm	East Side of Madsen Ave from Stroud Ave to Kamm Ave; Construct bike trail	CMAQ - RB (2015)	\$233	on track to obligate CON by May 1st	obligated
Kingsburg, City of	LSTMP637	CML-5170(060)	18th Ave Sidewalks from Sierra to Stroud	West-side of 18th Ave from Sierra St to Stroud Ave; Construct sidewalks	CMAQ - RB (2017)	\$169	on track to obligate CON by May 1st	delayed due to ROW
Kingsburg, City of	LSTMP731	CML 5170 (064)	12th Ave Sidewalks: Stroud to Aslan	Eastside of 12th Ave from Stroud Ave to 143' s/o Aslan Way; Construct sidewalk (TC)	CMAQ - RB (2019)	\$65	on track to obligate CON by May 1st	
Kingsburg, City of	LSTMP737	CML-5170(063)	18th Ave Sidewalks from Stroud to Klepper	West-side of 18th Ave from Stroud Ave to Klepper St; Construct new sidewalks	CMAQ - RB (2019)	\$120	on track to obligate CON by May 1st	
<b>Kingsburg, City of Total</b>						<b>\$418</b>		
Mendota, City of	FRE150035		Derrick (SR180) and Oller (SR33) Roundabout	City of Mendota; intersection of Derrick (SR180) and Oller (SR33); Roundabout	CMAQ - RB	\$65	on track to obligate PE by May 1st	might be delayed due to UPRR agreements with Caltrans and city
Mendota, City of	LSTMP678	PPNO 6945	Mendota Jr High SRTS	Intersection of 9th St and Belmont Ave; install overhead flashing beacons, signage, push button on overhead flashing beacon poles, ADA compliant ramps and newly painted crosswalks. (TC)	ATP	\$129	pending CTC allocation approval	allocation approved by CTC January 2022.
<b>Mendota, City of Total</b>						<b>\$129</b>		
Orange Cove, City of	LSTMP739	CML-5301(024)	Orange Cove Alley Paving 2020 - Various Locations	4 Allies north of Park Blvd, between 8th St and Center St, between 6th St and 5th St, between 5th St and 4th St, and between 4th St and 3rd St; Pave unpaved dirt alley ways.	CMAQ - RB	\$374	on track to obligate PE by Feb 1st	on track to obligate by 4/30/22
<b>Orange Cove, City of Total</b>						<b>\$374</b>		
Reedley, City of	FRE130016	STPL-5216(050), STPL-5216(057)	Manning Avenue Reconstruction/Overlay from I St to Buttonwillow	Manning Avenue from I Street to Buttonwillow Avenue; overlay and slurry seal pavement, traffic signal retrofit and synchronization, medians, lighting, bike lanes, sidewalks and ramps, landscaping, signage, and striping. 3-stage project: Stage 1, I Street to Frankwood Ave, Stage 2: Frankwood to Columbia, Stage 3: Columbia to Buttonwillow	STBG - RB	\$1,473	**Project delivery cannot be delayed. Project was awarded based on Expedited project delivery process. On track to obligate CON by May 1st	
Reedley, City of	LSTMP621		Manning Ave Sidewalks: Frankwood to Reed	Manning Ave from Frankwood Ave to Reed Ave; Install sidewalk on north side of street.	CMAQ - LL	\$197	CON obligated Nov 2021.	
Reedley, City of	LSTMP732	CML-5216(058)	Reedley Alley Paving 2020 - Various Locations	Nine various alleys between North, G, East, Duff, Columbia, Ponderosa, and Cypress; Pave dirt alley ways.	CMAQ - RB	\$636	**Project delivery cannot be delayed. Project was awarded based on Expedited project delivery process. On track to obligate CON by May 1st	
<b>Reedley, City of Total</b>						<b>\$2,306</b>		
San Joaquin, City of	LSTMP728	CML-5245(019)	Sutter Ave Paving Improvements: Railroad to Manning	Sutter Ave from Railroad St to Manning Ave; construct a paved roadway surface over the unpaved travel lane	CMAQ - RB	\$1,090	on track to obligate CON by May 1st	pending amendment 20-10. Added STBG funding and scope change. On track to obligate by 6/30/22
<b>San Joaquin, City of Total</b>						<b>\$1,090</b>		
Sanger, City of	LSTMP547	CML-5197(031)	Sanger Sidewalk Gap Closure Project	In the City of Sanger, construction of concrete sidewalk pedestrian facilities at various locations.	CMAQ	\$185	CON obligated Oct 2021	
Sanger, City of	LSTMP649	CML-5197(038)	Faller Ave & Lincoln Park Sidewalks	Construct Sidewalks at the following locations: N/S of Cherry Ave from Park Ave to P St W/S of P St from Cherry Ave to 230 ft North of Cherry E/S of Park Ave from Cherry Ave to 180 ft North of Cherry E/S of Faller Ave from Edgar Ave to 750 ft South of Edgar S/S of Edgar Ave from Faller Ave to 240 ft East of Faller E/S of Faller Ave from I St to 470 ft South of I St Faller Ave from I St to 240 ft North of I St W/S of Faller Ave from Annadale to 140 ft South of Annadale	CMAQ	\$237	CON obligated Nov 2021	
Sanger, City of	LSTMP702	STPL-5197(040)	North Ave Rehabilitation: Academy to Faller	North Ave from Academy Ave to Faller Ave; Roadway rehabilitation to replace pavement	STBG - RB	\$860	**Project delivery cannot be delayed. Project was awarded based on Expedited project delivery process. On track to obligate CON by May 1st	
Sanger, City of	LSTMP705	STPL-5197(041)	O St Rehabilitation: 10th to North	O St from 10th St to 12th St: Rehabilitation to replace asphalt pavement O St from 12th St to North Ave: Pavement Grind and Overlay	STBG -LL	\$835	**Project delivery cannot be delayed. Project was awarded based on Expedited project delivery process. On track to obligate CON by May 1st	

Sanger, City of	LSTMP729	CML-5197(042)	Fowler Switch Canal Trail - Bethel/Church Bike Route Improvements	Bethel Ave from Jensen Ave to 480' n/o Florence Ave, and Church Ave from Indianola to Bethel Ave; Bike Lanes Fowler Switch Canal from Jensen Ave to Bethel Ave; Trail	CMAQ - RB	\$190	ROW obligated Nov 2021	
<b>Sanger, City of Total</b>						<b>\$2,307</b>		
Selma, City of	LSTMP735	CML-5096(040)	McCall & Dinuba Traffic Signal	At the intersection of McCall and Dinuba; Install traffic signal	CMAQ - RB	\$93	on track to obligate ROW by May 1st	ROW delayed to 22/23
<b>Selma, City of Total</b>						<b>\$0</b>		
<b>Grand Total 21/22 OA</b>						<b>\$32,003</b>		